

Proposed commercial development, including earthworks, construction of roads and services infrastructure in the Wirraway North Precinct, Essendon Airport, Essendon Fields, Victoria (EPBC 2014/7213)

7 May 2015 to 7 May 2016

Land clearing and bulk earthworks were undertaken during the period, followed by construction of new roads to extend the road network into the site and construction of services infrastructure for, electricity supply, street lighting, water, sewer and stormwater.

Additionally, construction of the first three commercial developments (three car dealerships) commenced and was substantially completed during the period.

The evolution of site works is illustrated in the annotated aerial photographs in **Attachment 1**.

[illegible]

Annual Compliance Report 2016

Proposed commercial development, including earthworks, construction of roads and services infrastructure in the Wirraway North Precinct, Essendon Airport, Essendon Fields, Victoria (EPBC 2014/7213)

<p>b. if potential asbestos containing material is encountered, management arrangements must follow the processes for the removal and disposal of waste asbestos, as prescribed in the <i>Victorian Occupational Health and Safety Regulations 2007</i>.</p>		<p>site, stored in the pump tank and then pumped into the south eastern swale which is capable of containing a 1 in 100 year rain event. The contractor's calculations outlining that these additional measures are capable of containing a 1 in 10 year ARI is included at Attachment 4.</p> <p>No further flood events occurred after these additional controls were implemented.</p> <p>Asbestos was encountered on two occasions through the ACS3 construction works. On the first occasion an Asbestos Management Plan was developed by the contractor Georgiou (Georgiou Work Management Plan for the removal of Asbestos) in line with Victorian Occupational Health and Safety Regulations 2007. This plan was reviewed and approved by the Airport Environment Officer at the time, Mr Bryan Perry and enacted shortly thereafter. In line with the plan all works were undertaken under the supervision of a hygienist.</p> <p>On the second occasion the contaminated material was inspected by a hygienist, cleared and secured. This was followed by a clearance certificate from the hygienist.</p>
<p>3. To minimise adverse impacts from stormwater runoff as a result of land use changes at the project area, the person taking the action must implement the following measures as outlined in the Stormwater Strategy Report:</p> <p>a. on-site detention/s to reduce the legal point of discharge from the 10 year Average Recurrence Interval post development peak flow rates to the 5 year Average Recurrence Interval pre-development peak flow rates in accordance with the <i>Moonee Valley City Council Stormwater Drainage Requirements for Development Works (2003)</i>;</p> <p>b. convey the majority of a 100 year Average Recurrence Interval event in drainage networks and flow paths to the legal point of discharge; and</p>	<p>Compliant</p>	<p>Measures outlined in the Stormwater Strategy Report have been implemented/constructed.</p>

Annual Compliance Report 2016

Proposed commercial development, including earthworks, construction of roads and services infrastructure in the Wirraway North Precinct, Essendon Airport, Essendon Fields, Victoria (EPBC 2014/7213)

c. design and implement water sensitive urban design measures in accordance with <i>Melbourne Waters MUSIC Guidelines</i> (December 2010) and the CSIRO <i>Urban Stormwater- Best Practice Environmental Management Guidelines</i> (2006).		
4. Prior to the commencement of high risk operational activities, tenants must develop and implement an Operational Environmental Management Plan in consultation with Airport Management and the Airport Environment Officer . Within a month of commencement of high risk operational activities , the approval holder must notify the Department in writing and provide a copy of the Operational Environmental Management Plan .	Not Applicable.	No high risk operational activities have commenced.
5. Prior to commencement of construction the person taking the action must establish at least 6.6 ha of NTGVVP Offset at the Terrinallum South Property to compensate for the complete loss of NTGVVP at the project area . Any proposal for an alternative offset must be agreed to in writing with the Department . The person taking the action must: <ul style="list-style-type: none"> a. enter into an Agreement under section 173 of the <i>Planning and Environment Act 1987</i>, to secure a NTGVVP Offset at the Terrinallum South Property, as identified in Annex 2; b. provide the Department with the offset attributes, shapefile and map(s) clearly defining the location and boundaries of the NTGVVP Offset, within 2 weeks of lodgement at the Titles Office; and c. ensure the Agreement is registered on the title on which the NTGVVP Offset is located and provide the Department with a signed copy of the Agreement and evidence of lodgement with the Titles Office within 2 weeks of lodgement. 	Compliant	<p>The NTGVVP Offset has been established at the Terrinallum South Property, as confirmed in EAPL's letter to DoE dated 13 May 2015.</p> <p>Complete.</p> <p>Complete</p> <p>The Agreement was registered on the land title for the Terrinallum South Property on 5 May 2015, by Dealing Number AL860292S. EAPL provided a signed copy of the Agreement to the Department on the 13th May 2015.</p>

Annual Compliance Report 2016

Proposed commercial development, including earthworks, construction of roads and services infrastructure in the Wirraway North Precinct, Essendon Airport, Essendon Fields, Victoria (EPBC 2014/7213)

6. The person taking the action must ensure the NTGVVP Offset is managed in accordance with the NTGVVP Offset Management Plan for a period of at least 10 years from the date of execution of the Agreement .	Compliant	Land Holder Monitoring Report Number 1 (May 2016) was prepared by the landowner/manager of the offset site and provided to DoE 20 May 2016.
7. Within seven (7) calendar days after the commencement of construction , the person taking the action must advise the Department in writing of the actual date of commencement of construction .	Compliant	Construction works commenced 7 May 2015, as advised in EAPL's letter to DoE dated 13 May 2015.
8. The person taking the action must maintain accurate records substantiating all activities associated with or relevant to the conditions of approval, including measures taken to implement management plans and make them available upon request to the Department . Such records may be subject to audit by the Department or an independent auditor in accordance with section 458 of the EPBC Act , or used to verify compliance with the conditions of approval. Summaries of audits will be posted on the Department's website. The results of audits may also be publicised through the general media.	Compliant	Noted. Records have been maintained by EAPL.
9. Within three months of every 12 month anniversary of the commencement of construction , the person taking the action must publish an annual report on their website addressing compliance with each of the conditions of this approval, including implementation of any management plans as specified in the conditions. Documentary evidence providing proof of the date of publication and non-compliance with any of the conditions of this approval must be provided to the Department at the same time as the annual report of compliance is published. The person taking the action must continue to publish the annual report until such time as agreed in writing by the Minister .	Compliant	This report is required to be published to EAPL's website by 7 August 2016 and was published on Friday 5th August 2016.
10. The person taking the action must notify the Department in writing of any non-compliance with conditions no later than two (2) business days of becoming aware of the noncompliance.	Non-compliant	As noted above, controls in place to prevent runoff into adjacent properties during a major rain event proved to be inadequate on one occasion. The Department was not notified of this non-compliance. However, additional measures were implemented and no further flood events occurred.

Annual Compliance Report 2016

Proposed commercial development, including earthworks, construction of roads and services infrastructure in the Wirraway North Precinct, Essendon Airport, Essendon Fields, Victoria (EPBC 2014/7213)

11. Upon the direction of the Minister , the person taking the action must ensure that an independent audit of compliance with the conditions of approval is conducted and a report submitted to the Minister . The independent auditor must be approved by the Minister prior to the commencement of the audit. Audit criteria must be agreed to by the Minister and the audit report must address the criteria to the satisfaction of the Minister .	Not Applicable	An independent audit has not been directed by the Minister.
12. If the person taking the action wishes to carry out any activity otherwise than in accordance with management plans as specified in the conditions, the person taking the action must submit to the Department for the Minister's written approval a revised version of that management plan. The varied activity shall not commence until the Minister has approved the varied management plan in writing. The Minister will not approve a varied management plan unless the revised management plan would result in an equivalent or improved environmental outcome over time. If the Minister approves the revised management plan, that management plan must be implemented in place of the management plan originally approved.	Not Applicable	
13. If the Minister believes it is necessary or convenient for the better protection of listed threatened species and ecological communities, the Minister may request that the person taking the action make specified revisions to the management plans specified in the conditions and submit the revised management plans for the Minister's written approval. The person taking the action must comply with any such request. The revised approved management plans must be implemented. Unless the Minister has approved the revised management plans then the person taking the action must continue to implement the management plans originally approved, as specified in the conditions.	Not Applicable	
14. Unless otherwise agreed to in writing by the Minister , the person taking the action must publish a copy of each approved management plan referred to in these conditions of approval on	Compliant	The approved management plans are published at the link below: http://www.essendonairport.com.au/planning/epbc-act-assessments

Annual Compliance Report 2016

Proposed commercial development, including earthworks, construction of roads and services infrastructure in the Wirraway North Precinct, Essendon Airport, Essendon Fields, Victoria (EPBC 2014/7213)

their website within one (1) month of approval of the management plan. Each management plan(s) must be accessible to general members of the public for a period of at least 10 years from the date of approval of the management plan(s). Any variations to management plans must be published on the website within one (1) month of the variation being approved by the Minister .		
15. If, at any time after five (5) years from the date of this approval, the person taking the action has not substantially commenced the action, then the person taking the action must not substantially commence the action without the written agreement of the Minister .	Not Applicable.	The action commenced 7 May 2015.

Declaration of accuracy

In making this declaration, I am aware that sections 490 and 491 of the *Environment Protection and Biodiversity Conservation Act 1999* (Cth) (EPBC Act) make it an offence in certain circumstances to knowingly provide false or misleading information or documents. The offence is punishable on conviction by imprisonment or a fine, or both. I declare that all the information and documentation supporting this compliance report is true and correct to the best of my knowledge. I am authorised to bind the approval holder to this declaration and I have no knowledge of that authorisation being revoked at the time of making this declaration.

Essendon Airport Pty Ltd



Chris Cowan
Chief Executive Officer
5 August 2016

Attachment 1: Annotated Aerial Photographs




Photo Date: 17 May 2015

Comments on construction progress:

- Site establishment commenced
- Some site sheds and plant delivered

Attachment 1: Annotated Aerial Photographs



Photo date: 4 October 2015

Comments on construction progress:

- Site stripped and majority of bulk earthworks complete
- Construction of 3 car dealership sites commenced
- Southern car park complete
- Construction of extension to Wirraway Road well underway
- Sewer and stormwater substantially complete

Attachment 1: Annotated Aerial Photographs



Photo Date: 16 December 2015

Comments on construction progress:

- South car park and service road open
- New Wirraway Road alignment complete
- Construction of 3 car dealerships well underway
- Street lighting commissioned
- Landscaping works underway

Attachment 1: Annotated Aerial Photographs



Photo Date: 4 February 2016

Comments on construction progress:

- Construction of 3 car dealerships continues
- Landscaping of Wirraway Road complete
- All roads open, except rear (eastern) link road


Attachment 1: Annotated Aerial Photographs



Photo Date: 4 April 2016

Comments on construction progress:


- Landscaping of freeway entry and exit ramps complete
- Majority of fill material removed from site
- Landscaping of eastern batter underway



AUTOCENTRO STAGE 3 AREA (EPBC 2014/7213 PROJECT AREA)



EXISTING AUTOCENTRO PRECINCT



THIS DRAWING IS THE COPYRIGHT OF ESSENDON AIRPORT PTY LTD AND IS NOT TO BE REPRODUCED WITHOUT WRITTEN APPROVAL. FIGURED DIMENSIONS TAKE PRECEDENCE OVER SCALED DIMENSIONS. CONTRACTORS AND USERS OF THESE DRAWINGS ARE TO IMMEDIATELY NOTIFY ESSENDON AIRPORT MANAGEMENT OF ANY DISCREPANCIES.

DRAWING IS IN AMG COORDINATES UNLESS OTHERWISE NOTED.

P:\Cat Drawings\FAC\Temp\140813 AC33 GRASSLANDS OVERLAY\SHET FILES\ESSPORT-AC33-BASEPLAN2.dwg
LAW0111

Drawing Title				
AUTOCENTRO PROPOSED STAGE 3 AREA				
Drawing Status				
INFORMATION				
Scale	Drawn	Checked	Date	
NTS	SM	-	27.03.2015	
Drawing Number				Revision
ESSPORT-AC33-BASEPLAN2				A

ATTACHMENT 3

The following have been identified as significant environmental aspects for the site:

ENSURING SEDIMENT LADEN RUNOFF OR OTHER CONTAMINANTS DO NOT LEAVE SITE


These aspects shall be managed with the environmental protection measures outlined on this plan.

Management	
1. Responsibilities: General enquiries regarding this plan and its implementation shall be directed to Georgina. Enquiries with regard to the design and implementation of environmental controls shall be directed to Essendon Fields. Individual contractors shall provide each of the protective measures as detailed within this EMP and be responsible for the correct implementation of the EMP. Contractors shall read, sign and understand the EMP prior to commencing any works on site. <i>Essendon Fields: 1. Sign up with Ben Gagliardi</i> <i>2. Project Manager: Adrian Iacchi</i>	4. Staging of Works: Works will be staged to best benefit the site's conditions.
2. Communication of EMP Requirements: Staff will be inducted to EMP requirements during site induction and familiarisation. Staff will be required to sign the EMP to acknowledge they have received the training and understand the requirements. The EMP will be made available within the site office.	5. Informing Residents: Essendon Fields in conjunction with Georgina have notified local residence of construction activities, this was undertaken by a letter drop and post.
3. Inspections and Maintenance: Refer to the EMP inspection checklist for further detail. Monitoring will occur as part of weekly operations to identify issues which may lead to environmental impacts and longer term periodic monitoring to determine long term trends. Particular attention shall be given to rain events prior to, during and proceeding. Inspections during rain events shall occur more regularly. Monitoring will generally be in the form of visual inspections. Any deficiency shall be rectified by the responsible contractor within 12 hours of notification.	6. Associated Documents: Refer to the main EMP report
4. Noise Requirement: EPA Victoria and Council requirements must be adhered to in relation to the level of noise and working hours, to ensure that residents and other applicable neighbors in the site are not disturbed unnecessarily.	8. Noise Minimisation Methods: Filing and maintaining appropriate mufflers on earth-moving and other vehicles on-site.
7. Working Hours: 07:00 to 18:00 Monday - Friday 07:00 to 14:00 Saturday	9. Other: Noise levels shall be in accordance with the EPA's criteria and guidelines and the Superintendent shall contact the EPA and the Municipal Council where excessive noise is noted. Enforce the use of hearing protection equipment as required by the works.
Dust Requirement: Dust generation must be minimised to ensure there is no health risk or loss of amenity.	
10. Minimising Dust Generation: It is the responsibility of the Contractor to ensure that machinery and vehicles operated on site are regularly maintained in accordance with manufacturer's specifications.	12. Contingencies: As times when generation in quantities is likely, a water cart shall be maintained on the site for immediate use. Works should be relocated to areas less affected (if possible). If such an area cannot be found works methods should be reviewed immediately.
11. Dust Suppression: Dust generated by either moving plant or wind shall be controlled by application of water on exposed surfaces, including access roads.	13. Other:
Erosion and Sediment Requirement: Erosion and sediment must be managed in accordance with current best practice environmental management practices, to prevent sediment-laden water from entering any drainage system or natural waterway.	
14. Drainage Management: Protective measures to the approval of the Responsible Authority. City West Water and EPF will be provided to control runoff from the land and ensure that polluted and sediment-laden runoff is diverted and does not enter drains, roadways and watercourse downstream. Where construction activity permits, earthworks shall be kept clear of water and sediment laden water shall not enter adjacent waterways. Discharged water shall be either: • Surface drained by gravity or removed by pumping to a sediment basin/trap/pond which provides adequate retention and settling time; or • Where necessary the use of weirs or hay bales to be used as means of filtering	17. Sediment Traps: All erosion and sediment control works will be inspected every week and within 12 hours after heavy rain. Silt traps shall be incorporated in to the drainage controls to minimise the silt discharge to native flora and fauna, archaeological/h Heritage sites of significance, or waterways.
15. Soil Stabilisation: Erosion can be minimised by minimising the area of disturbed soil. Wind erosion from stockpile areas to be minimised by spraying with water as needed, rolling off surface or back-blading. Sensitive areas such as haul roads, batter, scoured drainage outfalls to be periodically compacted and reformed. (Post Works) EP to undertake landscaping as soon as construction activities allow this to occur.	18. Dewatering: Treat contaminated water from the stormwater system or natural waterway to remove sediment if the turbidity exceeds 30 NTU. Ensure the level of suspended solids in water discharged to natural waterways never exceeds the regulatory water quality standard.
16. Stockpile Protection: Stockpiles are to be placed on the Northern side of the site. Stockpiles shall be located away from sensitive receptors and shall be constructed in a manner to ensure that they do not contribute sediment-laden runoff to waterways or areas of native vegetation, and to ensure that erosion is controlled. Protective measures to the approval of the Responsible Authority will be provided to control runoff from stockpiles and ensure that polluted and sediment-laden runoff does not enter existing drains, roadways and watercourse downstream. Stockpiles shall be constructed with appropriate batters and slopes to ensure that occupational health and safety requirements are satisfied. Stockpiled areas must be maintained, have adequate drainage and must be appropriately rehabilitated afterwards. Stockpiling of rock/soil for future use will only occur in the designated stockpile areas.	19. Vehicle and Road Management: Site access to be from the designated entry and exit points only (City West Water) Vehicles are to be cleaned prior to leaving the site Wheel washes and/or Rumble Grids are to be installed at all entry/exit points Crushed rock pads to be provided at entry and exit points to prevent sediment from leaving site Entrance and exit points to the existing road network are to be monitored daily or following a rainfall event. Roads are to be maintained in a state free of sediment.
20. Other: Maintenance of such temporary drains, pumps and other equipment will occur as necessary to protect the works, native flora and fauna, archaeological/h Heritage sites of significance, or waterways	
Waste Requirement: Litter and waste must be contained on site, before disposal in a responsible manner. Waste generation must be minimised.	
21. Management of Soil - Off-site Disposal: Contaminated Soils: Class Fill	23. Waste Storage and Disposal: All construction generated recycled waste material to be disposed of by the contractor.
22. Waste Minimisation Methods: Reduce, Reuse and Recycle materials where appropriate. A waste minimisation and recycling program will be implemented where specified. This will include solid inert waste, which is suitable for on-site reuse and which is considered non-hazardous. Advice will be sought from Sustainability Victoria and the Superintendent prior to selecting materials for reuse.	24. Other: The Site is to be properly signed and barricaded to prevent unauthorised disposal of waste material on the Site by others. Any rubbish or waste deposited is to be cleaned from the Site by the Contractor immediately.
Chemicals Requirement: Storage and spill management practices must be implemented to ensure that no environmental damage can result from the escape or spillage of chemicals or fuels.	
25. Storage: Hazardous materials stored on site shall be clearly labelled and signed to their nature and risk warnings. A register of hazardous materials stored on the site will be maintained, and an emergency response plan in the event of an accident. All personnel, working in possible contact with hazardous chemicals or materials, will be trained in material storage and procedures to be followed in the event of an emergency.	27. Refuelling Procedures: The Contractor shall restrict re-fuelling and maintenance of vehicles, plant and machinery to a designated re-fuelling and maintenance area. Re-fuelling shall not be undertaken outside this area. The designated re-fuelling and maintenance area shall be appropriately highlighted, where possible, to ensure that fuel product does not adversely impact on surrounding areas in the event of a fuel spill. Emergency procedures in accordance with SMP will be implemented in the event of fuel or hazardous chemical spills. These emergency procedures will also be implemented in the event of a chemical fire.
26. Spill Management: The Contractor shall provide on-site and have access at all times to a hydrocarbon spill kit	28. Other: Remediation of the refuelling areas may be required at completion of the work or in the event of a major spill.

Site EMP A1 Plan (1)- Types and Locations of Environmental Protection Measures

Project Name: Essendon Fields Auto Centro Stage 3

Date and Revision: 25/05/2015 Rev 01



Significant Flora/Fauna Requirement: All significant flora and fauna on and adjacent to the site must be protected.		Archaeological/Heritage Requirement: Places, sites and objects of archaeological or heritage significance must be protected.	
29. Yes/No Details:	30. Yes/No Details:	31.	32.

I have read this Environmental Management Plan and agree to undertake works and ensure sub-contractors undertake works in accordance with this plan. Developer

Consultant

Contractor

RISK ASSESSMENT CHECKLIST		
➤ Noise Issues: <ul style="list-style-type: none"> Nature of Noise Generating Activity: Vehicles, machinery, construction activities Potential Noise Receptor: Surrounding residents / Contractors 	<u>Likelihood</u>	<u>Likely</u>
	<u>Consequence</u>	<u>Minor</u>
	<u>Overall Risk</u>	<u>Medium</u>
➤ Dust Issues: <ul style="list-style-type: none"> Unit Sources: Construction areas, roadways, stockpiles Potential Dust Receptors: Surrounding residents / Contractors Extent of Proposed Path and Duration of Time Exposed: Project duration Wind Conditions: northerly winds during summer and south westerlies during winter 	<u>Likelihood</u>	<u>Likely</u>
	<u>Consequence</u>	<u>Moderate</u>
	<u>Overall Risk</u>	<u>Significant</u>
➤ Erosion and Sediment Issues: <ul style="list-style-type: none"> Transient and Reversible Sources: Stockpiles, construction areas, exposed soil areas Potential Erosion and Sediment Receptor: Stormwater system, local waterways Proximity of Works to Erosion and Sediment Receptors: 50m Extent of Proposed Path and Duration of Time Exposed: Project duration Slope: 1:3 is the maximum Site Drainage Regime: Overland flow during construction, then to engineered drainage system once complete Rainfall: Variable Vehicle Movement On and Off Site: To be kept to a minimum and to VMP Site Specific Controls: Refer to details. 	<u>Likelihood</u>	<u>Likely</u>
	<u>Consequence</u>	<u>Major</u>
	<u>Overall Risk</u>	<u>Significant</u>
➤ Waste Issues: <ul style="list-style-type: none"> Nature of Waste to be Generated: Litter, some construction products, illegally dumped materials Presence of Waste on Site Prior to Work Commencement: It is understood pre-existing wastes have been removed including UXO. Quantity of Waste anticipated: Minimal Potential Waste Receptor: Surrounding residents 	<u>Likelihood</u>	<u>Unlikely</u>
	<u>Consequence</u>	<u>Minor</u>
	<u>Overall Risk</u>	<u>Low</u>
➤ Chemicals Issues: <ul style="list-style-type: none"> Type of Chemicals and Fluids Used on/off the Site: Diesel fuels primarily, some vehicle hydraulic fluids and oils Quantities of Chemicals and Fluids Used on/off the Site: To be defined by Contractor Potential Chemical Receptor: Surrounding residents / contractors / waterways 	<u>Likelihood</u>	<u>Rare</u>
	<u>Consequence</u>	<u>Minor</u>
	<u>Overall Risk</u>	<u>Low</u>
➤ Significant Flora/ Fauna Issues: <ul style="list-style-type: none"> Type of Flora/ Fauna: Typical flora / fauna assemblages associated with volcanic plains grasslands. Work Activities Likely to Affect: Earthwork/ Fencing/ Earthmoving, earth placement and excavation Potential Impacts on Flora/ Fauna: Habitat loss 	<u>Likelihood</u>	<u>Rare</u>
	<u>Consequence</u>	<u>Minor</u>
	<u>Overall Risk</u>	<u>High</u>
➤ Archaeological/ Heritage Issues: <ul style="list-style-type: none"> Indicative Land Owners Consulted: Yes/ No [EF] Survey or Assessment Conducted? Yes/ No Not Required Probability of Encountering Archaeological Heritage Items During Works: Type of Archaeological Heritage Items On Site: Proximity of Archaeological Heritage Items to Works On Site: Work Activities Which May Disturb Archaeological Heritage Items: Potential Impacts on Archaeological Heritage Items: 	<u>Likelihood</u>	<u>Rare</u>
	<u>Consequence</u>	<u>Minor</u>
	<u>Overall Risk</u>	<u>Low</u>


Site EMP A1 Plan (2)- Risk Assessment and Designs of Environmental Protection Measures

Project Name:


Date and Revision:

Environmental protection measures shall be constructed in accordance with the following designs.

1. Geotextile Inlet Guard – Phase B**




2. Tree Protection Detail – Phase A/B



Tree Protection Fencing
Tree exclusion zones are to be constructed to the following requirements:
- Flag off any affecting trees
- Posts must be sunken into the ground by 450mm
- The exclusion zone is to be clearly signposted i.e. No Go Zone


3. Low Flow Earth Bank – Phase A**



4. Inlet Filter Bag – Phase B**



5. Silt Fence – Phase A**



6. Geotextile Pit Guard




<input type="checkbox"/>	Issues: ALL CONTRACTORS TO IMPLEMENT AND ADHERE TO THE GUIDELINES AS DESCRIBED WITHIN THIS EMP. PLEASE REFER TO ALL ASSOCIATED DOCUMENTS AND DETAILED DESIGN DRAWINGS FOR EXACT LOCATION OF ELEMENTS. ALL CONTRACTORS TO IMPLEMENT, MONITOR AND REVIEW ENVIRONMENTAL PROTECTIVE MEASURES ON A STAGE BY STAGE BASIS.	<u>Likelihood</u>	<input type="checkbox"/>	Issues: • • • • •	<u>Likelihood</u>
		<u>Consequence</u>			<u>Consequence</u>
		<u>Overall Risk</u>			<u>Overall Risk</u>

This drawing is copyright and is the property of TAYLOR THOMSON WHITTING (VIC) Pty Ltd and must not be used without permission.

CONTRACTOR TO ALLOW RECONSTRUCTION
OF ALL EXISTING VEHICULAR ACCESS OFF
NORRWAY ROAD, EARLIART COURT &
SERVICE ROAD 2



Scale: A1	Drawn: SK	Authorized:
1:1000	RV	
Job No	Drawing No	Revisions
134007	C100	0
Plot File Created: Apr 21, 2015 - 6:06am		


[illegible]

TaylorThomsonWhitting
Consulting Engineers
Level 12, 190 Queen Street Melbourne VIC 3000
T +61 3 9602 1433 F +61 3 9602 4040 info@tthw.com.au
E info@tthw.com.au www.tthw.com.au A/C 94, 943, 939, 944

Project **AUTO CENTRO STAGE 3
ESSENDON FIELDS**

Sheet Subject

PAVEMENT TYPE LIMITS
PLAN

Scale: A1	Drawn: SK	Authorised:
1:1000	RV	
Job No	Drawing No	Revisions
134007	C100	0
Plot File Created: Apr 21, 2015 - 6:36pm		

Rainfall Storage Volume

Area 1 - Green Current	21,000 m2	Runoff	0.9
	mm/hr1:2	Volume 1.2 (m3)	mm/hr 1:10 Volume 1.10 (m3)
2hr	24	453.6	37 699.3
6hr	35.4	669.1	52.32 988.8
24hr	56.64	1070.5	83.76 1583.1
3 day	74.88	1415.2	116.64 2204.5

Area 2 - Green Future	10,000 m2	Runoff	0.9
	mm/hr1:2	Volume 1.2 (m3)	mm/hr 1:10 Volume 1.10 (m3)
2hr	24	216.0	37 333.0
6hr	35.4	318.6	52.32 470.9
24hr	56.64	509.8	83.76 753.8
3 day	74.88	673.9	116.64 1049.8

Area 3 - Yellow Current	36,000 m2	Runoff	0.9
	mm/hr1:2	Volume 1.2 (m3)	mm/hr 1:10 Volume 1.10 (m3)
2hr	24	777.6	37 1198.8
6hr	35.4	1147.0	52.32 1695.2
24hr	56.64	1835.1	83.76 2713.8
3 day	74.88	2426.1	116.64 3779.1

Area 4 - Yellow Future	29,000 m2	Runoff	0.9
	mm/hr1:2	Volume 1.2 (m3)	mm/hr 1:10 Volume 1.10 (m3)
2hr	24	626.4	37 965.7
6hr	35.4	923.9	52.32 1365.6
24hr	56.64	1478.3	83.76 2186.1
3 day	74.88	1954.4	116.64 3044.3

Area 5 - Orange	18,000 m2	Runoff	0.9
	mm/hr1:2	Volume 1.2 (m3)	mm/hr 1:10 Volume 1.10 (m3)
2hr	24	388.8	37 599.4
6hr	35.4	573.5	52.32 847.6
24hr	56.64	917.6	83.76 1356.9
3 day	74.88	1213.1	116.64 1889.6

Water Catchment Requirements

	Area	1 in 2 year Volume (m3)	1 in 10 year Volume (m3)	Comments
Current				
Yellow	36000	800	1200	Assume 2hr event is worst case with pump keeping up with additional volume for 6 or 24 hr event
Green	21000	450	700	Assume all being taken by stormwater ag lines and pits.
New				
Yellow	29000	650	1000	Assume 2hr event is worst case with pump keeping up with additional volume for 6 or 24 hr event
Green	10000	220	350	Assume all being taken by stormwater ag lines and pits.
Orange	18000	400	600	Assume all is retaining within lots

Catchment

	Volume (m3)	1 in 2 year	1 in 10 year	Comments
Current				
Northern Corner	1200	ok	ok	0.5m of depth to lower area
Future (no PS)				
Northern Corner	600	not ok	not ok	0.25m of depth to lower area
Future (PS)				
Northern Corner	240	ok final design	ok final design	0.1m kerb height, pump station in operation so drainage working